


STATE UNIVERSITIES AND COLLEGES (SUCS)
 STATUS OF CAPITAL OUTLAY PROJECTS
 PHILIPPINE GENERAL HOSPITAL

Project Title	Project profile/brief description of the project	Commencement date	Estimated completion of the project	Total project cost	Annual fund requirement, if multi-year	Percentage of completion/implementation of projects
Repair of the Roof and Civil Works of the Cancer Ward of PGH		12 Feb 2018	11 June 2018 (extension - 31 Dec 2018)	12,000,000		80% completed as of 9/6/2018
Renovation of LCB OR/PACU Rehabilitation of Cistern Tank, Rehabilitation of Centralized and Medical Gas Piping System			2nd quarter 2019	62,924,000		in process
Central Block painting (Repair and repainting of exterior walls, replacement of steel casement windows, ceiling at hallways and stairs			2nd quarter 2019	24,000,000		in process

Prepared by:


 RUBY D. ALLADO 9/1/18
 Chief, Budget Services Division

Approved by:


 GERARDO D. LEGASPI, M.D.
 Director 